



# Houston Community College West Houston Expansion

Wed 9/11/19

ID	Task Name	Duration	Start	Finish	1, 2019		Half 2, 2019			Half 1, 2020			Half 2, 2020			Half 1, 2021			Half 2, 2021			Half 1, 2022	
					M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M
1	<b>HCC - West Houston Expansion Project</b>																						
2																							
3																							
4																							
22																							
23	<b>Design Phase</b>	<b>340 days</b>	<b>Mon 6/3/19</b>	<b>Fri 9/18/20</b>																			
24	Programming	50 days	Mon 6/3/19	Fri 8/9/19																			
25	Owner Review and Approval	20 days	Mon 8/12/19	Fri 9/6/19																			
26	Programming Finalization	15 days	Mon 9/9/19	Fri 9/27/19																			
27	Schematic Design	58 days	Wed 8/14/19	Fri 11/1/19																			
28	SD Peer Reviews	10 days	Mon 10/21/19	Fri 11/1/19																			
29	SD Sign-Off	10 days	Mon 11/4/19	Fri 11/15/19																			
30	SD Cost Estimate	10 days	Mon 11/4/19	Fri 11/15/19																			
31	Design Development	70 days	Mon 11/4/19	Fri 2/7/20																			
32	DD Peer Reviews	10 days	Mon 1/27/20	Fri 2/7/20																			
33	DD Cost Estimate	10 days	Mon 2/10/20	Fri 2/21/20																			
34	DD Sign-Off	10 days	Mon 2/10/20	Fri 2/21/20																			
35	Construction Documents	80 days	Mon 2/24/20	Fri 6/12/20																			
36	Issue 50% CD's	0 days	Fri 4/24/20	Fri 4/24/20																			
37	50% CD Peer Reviews	10 days	Fri 4/24/20	Thu 5/7/20																			
38	50% CD Cost Estimate	10 days	Fri 4/24/20	Thu 5/7/20																			
39	50% CD Sign-Off	10 days	Fri 4/24/20	Thu 5/7/20																			
40	Permitting	70 days	Mon 6/15/20	Fri 9/18/20																			

